

Pulse Milwaukee Line
Project Summary



Project Manager: Charlotte Obodzinski

Project Status: Minor Delays; implemetation still expected by the end of 2017

Milestones:

Easement and IGA development are underway.

100% Design plans are under review.

Next Steps:

Obtain easements and get necessary IGA approvals, then bid construction contract this spring. Construction should begin this summer.

We are planning to take the proposed changes for local and Pulse service to public hearing this spring.

Buses have been delivered, will be delivered to Northwest this spring.

